GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33590

ENGIE

Gas Safe REGISTER 57456

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
DOS ACCOMMODATION UNIT
16 ENGIE ASSET
SHEFFIELD
S10 3BY

Contract Number DOS
Customer Name ENGIE
Site Address ENGIE ASSET.
STANNINGTON SOUTH WIDC.
Postcode SHEFFIELD S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	STANNINGTON PANT ROOM.	BOILER	HAMWORTHY WESSEX 250	M25E071GB-1342E	—	OF
2	YES	SERVICE		BOILER.	HAMWORTHY WESSEX 250.	M25E071GB-1346	—	OF.
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	NO

Ventilation			
Low level free area cm² ~~or ventilation flow rate m³/hr~~	Actual 2520	Required (Calculated) 1584	
High level free area cm² ~~or ventilation flow rate m³/hr~~	Actual 1960	Required (Calculated) 792	
All ventilation grills clear and unobstructed (Yes/No) YES		Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	~~App 1 or~~ App 1 High	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or~~ App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure ~~(mbar)~~ or heat input kW/h required	131.5	N/A	131.5	NA	Carbon Dioxide (CO_2) (%)	9.0	9.0	9.0	9.0
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner ~~pressure (mbar)~~ or heat input kW/h measured	160.9	35.7	158.1	34.1	Excess Air (%)	32.6	31.9	34.0	32.6
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA	Gas rating measured (kW/h / NA)	160.9	35.7	158.1	34.1	CO/CO_2 Ratio	0.0002	0.0002	0.0004	0.0001
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98.8	99.2	98.1	98.7
Burner lock out time (seconds)	118	118	118	118	Net flue gas temperature (gross less ambient) (°C)	52	43	66	53	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	5.0	5.0	5.3	5.1	Standing pressure (mbar)	24.0	24.0	24.0	24.0
Heat net input rating data (kW)	131.5	N/A	131.5	N/A	Carbon Monoxide (CO)(ppm)	58	19	34	13	Working pressure (mbar)	20.1	21.9	20.1	21.9
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO		NO.	
										Test Instrument	A1400 SPM V300			
										Test Instrument serial number	V300JQES390.			

Worksheet No (if used)	25286503
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 10/7/20.

Signature [redacted]

...stomer, Yellow - Service Centre, Pink - Site, Green - Engineer